

**O'HARE INTERNATIONAL AIRPORT  
 AIRPORT NOISE MANAGEMENT SYSTEM (ANMS)  
 NEW PERMANENT NOISE MONITOR INSTALLATION  
 12 STEP PROCESS**



Step	Description	Site 41	Site 42	Site 43	Site 39	Site 40	Site 38	Site 18	Site 31	Site 44
		Chicago	Chicago	Chicago	Chicago	Chicago	Chicago	Chicago	Norridge	Bensenville
		Status								
1	Site Selection	Completed	Completed	<i>in-process</i>	Completed	Completed	Completed	Completed	Completed	Completed
2	Assign Address	Completed 02/05/15	Completed 02/05/15			Completed 02/05/15		Completed 11/19/14	Completed 2/25/15	Completed 02/18/15
3	Purchase Equipment	Delivered 02/06/15	Delivered 02/06/15	Delivered 02/26/15	Delivered 02/26/15	Delivered 02/26/15	Delivered 02/26/15	Delivered 02/26/15	Delivered 02/26/15	Delivered 02/26/15
4	License Agreement	n/a	n/a	n/a	n/a	n/a	n/a	Completed 04/15/15	Completed 04/28/17	Completed 07/7/17
5	Permits		DOB: 3/18/15 CDOT: 3/19/15					Completed 07/26/17	Completed 08/25/17	Completed 08/21/17
6	Electrical Installation		Install: 8/31/15 Energized: 10/15/15					Install: 10/18/17	Install: 10/24/17	Install: 10/26/17
7	Concrete Base <sup>1</sup>		Completed 03/27/15					Completed 10/10/17	Completed 10/12/17	Completed 10/13/17
8	Mast Installation		Completed 04/2/15					Completed 10/19/17	Completed 10/25/17	Completed 10/26/17
9	Monitor Installation		Installed 5/27/15							
10	Modem Connection <sup>2</sup>		Installed 5/27/15							
11	ANOMS Setup		Completed 5/27/15							
12	Data Validation		Completed							
<b>Commissioning Date</b>			<b>June 22, 2015</b>							

<sup>1</sup> Requires coordination with CDA Job Order Contract (JOC) construction contractor.

<sup>2</sup> Requires addition to existing CDA telecommunications plan.