



O'HARE RESIDENTIAL SOUND INSULATION PROGRAM PHASE 18  
STATUS REPORT AS OF May 13, 2020



		Bensenville	Chicago	Des Plaines	Norridge	Park Ridge	Rosemont	Schiller Park	Wood Dale	Unincorporated Cook County	Unincorporated DuPage County
<b>Identification of Homes:</b>											
<b>Original Allocation of Program Dwelling Units</b>											
New Invites	30	4	0	16	0	0	0	3	5	2	0
Past Program Areas	499	89	143	22	1	57	9	104	50	18	6
Resolution Number 2015-3 Total	529	93	143	38	1	57	9	107	55	20	6
Corrections due to Additional Information	-2	1	-3	0	0	0	0	2	0	0	-2
Phase 18 Total	527	94	140	38	1	57	9	109	55	20	4
<b>Homeowner Briefing Dates</b>											
		11/7/2019	11/7/2019			11/7/2019		11/7/2019			
			11/13/2019	11/13/2019	11/13/2019	11/13/2019	11/13/2019				
			11/19/2019								
		11/21/2019						11/21/2019	11/21/2019	11/21/2019	11/21/2019
<b>Enrollment Deadline</b>											
		1/20/2020	1/20/2020	1/20/2020	1/20/2020	1/20/2020	1/20/2020	1/20/2020	1/20/2020	1/20/2020	1/20/2020
<b>Participants Enrolled to Date</b>											
	400	70	105	25	1	45	5	86	47	15	1
<b>Did Not Enroll - Invited to Phase 19</b>											
	127	24	35	13	0	12	4	23	8	5	3
<b>Home Inventories Completed to Date</b>											
	281	37	52	21	1	38	4	81	38	9	0
	<u>53.3%</u>	39%	37%	55%	100%	67%	44%	74%	69%	45%	0%
<b>Construction Contract Award Status:</b>											
<b>Contract Phase 18A:</b>											
Number of Homes	225	0	0	0	0	0	0	0	0	0	0
Advertise for Bid		3rd Qtr. 2020	3rd Qtr. 2020	3rd Qtr. 2020	3rd Qtr. 2020	3rd Qtr. 2020	3rd Qtr. 2020	3rd Qtr. 2020	3rd Qtr. 2020	3rd Qtr. 2020	3rd Qtr. 2020
Bid Opening Date		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Notification of Contract Award		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Notice to Proceed		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Contract Phase 18B:</b>											
Number of Homes	175	0	0	0	0	0	0	0	0	0	0
Advertise for Bid		4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020
Bid Opening Date		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Notification of Contract Award		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Notice to Proceed		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD