



O'HARE RESIDENTIAL SOUND INSULATION PROGRAM PHASE 19
STATUS REPORT AS OF May 13, 2020



	Bensenville	Chicago (Non-Historical)	Chicago (Historical)	Des Plaines	Norridge	Park Ridge	Rosemont	Schiller Park	Wood Dale	Unincorporated Cook County	Unincorporated DuPage County	
Identification of Homes:												
Allocation of Program Dwelling Units												
New Invites	33	7	6	0	3	0	9	2	3	2	0	1
Past Program Areas	1,098	96	400	38	43	1	213	29	122	101	34	21
Phase 19 Total	1,131	103	406	38	46	1	222	31	125	103	34	22
Virtual Homeowner Briefing Dates												
	5/12/2020	5/12/2020	5/12/2020	5/12/2020	5/12/2020	5/12/2020	5/12/2020	5/12/2020	5/12/2020	5/12/2020	5/12/2020	5/12/2020
	5/13/2020	5/13/2020	5/13/2020	5/13/2020	5/13/2020	5/13/2020	5/13/2020	5/13/2020	5/13/2020	5/13/2020	5/13/2020	5/13/2020
	5/14/2020	5/14/2020	5/14/2020	5/14/2020	5/14/2020	5/14/2020	5/14/2020	5/14/2020	5/14/2020	5/14/2020	5/14/2020	5/14/2020
Enrollment Deadline												
	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Participants Enrolled to Date												
	0	0	0	0	0	0	0	0	0	0	0	0
Did Not Enroll												
	1,131	103	406	38	46	1	222	31	125	103	34	22
Home Inventories Completed to Date												
	0	0	0	0	0	0	0	0	0	0	0	0
Construction Contract Award Status:												
Contract Phase 19A:												
Number of Homes	Up to 250	0	0	0	0	0	0	0	0	0	0	0
Advertise for Bid	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020
Bid Opening Date	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Notification of Contract Award	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Notice to Proceed	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Contract Phase 19B:												
Number of Homes	Up to 250	0	0	0	0	0	0	0	0	0	0	0
Advertise for Bid	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020
Bid Opening Date	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Notification of Contract Award	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Notice to Proceed	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Contract Phase 19C:												
Number of Homes	Up to 250	0	0	0	0	0	0	0	0	0	0	0
Advertise for Bid	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020	4th Qtr. 2020
Bid Opening Date	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Notification of Contract Award	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Notice to Proceed	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Contract Phase 19D:												
Number of Homes	Up to 381	0	0	0	0	0	0	0	0	0	0	0
Advertise for Bid	1st Qtr. 2021	1st Qtr. 2021	1st Qtr. 2021	1st Qtr. 2021	1st Qtr. 2021	1st Qtr. 2021	1st Qtr. 2021	1st Qtr. 2021	1st Qtr. 2021	1st Qtr. 2021	1st Qtr. 2021	1st Qtr. 2021
Bid Opening Date	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Notification of Contract Award	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Notice to Proceed	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD