

O'HARE INTERNATIONAL AIRPORT
 AIRPORT NOISE MANAGEMENT SYSTEM (ANMS)
 NEW PERMANENT NOISE MONITOR INSTALLATION
 12-STEP PROCESS



Step	Description	New Locations						
		Site 38 Chicago Ward 39	Site 39 Chicago Ward 39	Site 40 Chicago Ward 40	Site 41 Chicago Ward 41	Site 43 Chicago Ward 41	Site 45 Niles	Site 46 North Park
1	Site Selection	<i>In Process</i>	<i>Completed</i>	<i>Completed</i>			<i>Completed</i>	<i>Completed</i>
2	Assign Address		<i>Completed</i> 10/05/2020	<i>Completed</i> 10/05/2020			Completed 03/24/2020	<i>Completed</i> 10/05/2020
3	Purchase Equipment	Delivered 04/28/2020	Delivered 04/28/2020	Delivered 04/28/2020	Delivered 04/28/2020	Delivered 04/28/2020	Delivered 02/13/2020	Delivered 04/28/2020
4	License Agreement	<i>n/a</i>	<i>n/a</i>	<i>n/a</i>	<i>n/a</i>	<i>n/a</i>	Signed 04/17/2020	<i>n/a</i>
5	Permits							
6	Electrical Installation	<i>n/a</i> <i>solar</i>	<i>n/a</i> <i>solar</i>	<i>n/a</i> <i>solar</i>		<i>n/a</i> <i>solar</i>		<i>n/a</i> <i>solar</i>
7	Concrete Base ¹							
8	Mast Installation							
9	Monitor Installation							
10	Modem Connection ²							
11	ANOMS Setup							
12	Data Validation							
Commissioning Date								

Relocations			
Site 7 Des Plaines	Site 16 Franklin Park	Site 23 Northlake	Site 28 Schiller Park
<i>Completed</i>	<i>Completed</i>	<i>Completed</i>	<i>Completed</i>
Completed 05/26/2020	Completed 08/28/2019	Completed 07/27/2020	Completed 08/04/2020
Delivered 02/13/2020	Delivered 10/10/2019	Delivered 02/13/2020	Delivered 02/13/2020
<i>Routed for</i> <i>Signatures</i>	Signed 10/04/2019	Signed 08/28/2020	<i>Signed</i> 09/16/2020
	Issued 12/10/2019		
	Completed 03/05/2020	<i>n/a</i> <i>solar</i>	
	Installed 01/14/2020		
	Completed 01/22/2020		
	Completed 01/24/2020		
	Completed 03/05/2020		
	<i>n/a</i>		
	Completed 03/06/2020		
	March 6, 2020		

¹ Requires coordination with CDA Job Order Contract (JOC) construction contractor.

² Requires addition to existing CDA telecommunications plan.

Complies with the CDA fact sheet titled Criteria for the Permanent Noise Monitors at O'Hare International Airport as approved by the CDA and ONCC.